EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drains and culverts at BHEL layout and Ayyappa layout and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.175.00 lakhs
4	Name of Contractor	M/s Technical Manager (west)
5	Agreement no	BBMP/EE/YNK.D/W.O/187/2019-20, dt:09/11/2019
6	No and date under which work order issued	BBMP/EE/YNK.D/AG/173/2019-20, dt:8/11/2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	Dt to covid-19 & BWSSB
	II	W/S and Sanitary Works
11	Work carried out by the contractor during the original period stipulated in the contract	78.2%
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	476 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of remaining work	10%
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Delayed due to SWSSB work, No penalty shall be imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64